

State of New Jersey
 Department of the Treasury
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP
 Engagement: MMC ROC Project - 14-033C
 For Quarter Ending: 12/31/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A. General Info			
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	Transportation Trust Fund \$8,821,158.91	The \$8,821,158.91 is no longer accurate. Over the course of the project NJT has been successful in applying for and receiving other federal funding to replace the TTF. As of June 30th, 2022 the total TTF is \$4,807,199.95
4.	Award Type	Federal Transit Administration Public Transportation Emergency Relief Program	Emergency Relief Program: \$22,915,000. FTA Section 5337 funding: \$6,855,944. FTA Section 5307 funding: \$1,088,056.
5.	Award Amount	\$22,915,000.00	The federal funding is now \$30,859,000.00
6.	Contract/Program Person/Title	Ronald Hovey, Chief Procurement Officer (Acting)	
7.	Brief Description, Purpose and Rationale of Project/Program	This project is for design and installation of systems and devices to prevent or reduce water from entering the Meadows Maintenance Complex (MMC) buildings and the Rail Operations Center (ROC). These resilience improvements will protect ROC and MMC facilities during storms so that they can continue to operate normally, or to allow the rapid resumption of services once a storm is over. The project includes design, project administration, construction, and the purchase of necessary equipment and materials.	
8.	Contract/Program Location	NJ TRANSIT Meadows Maintenance Complex (MMC), Kearny, New Jersey	
9.	Amount Expended to Date	\$35,298,114.18	
10.	Amount Provided to other State or Local Entities	None	
11.	Completion Status of Contract or Program	In Progress	In Closeout. Awaiting DCA inspections
12.	Expected Contract End Date/Time Period	December 2022	
B. Monitoring Activities			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.	
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Preparation and submission of status reports as requested by NJ Transit and monthly Form E's. RSM obtained and reviewed project documentation in conjunction with our approved workplan. (Approved November 26, 2019).	

State of New Jersey
 Department of the Treasury
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP
 Engagement: MMC ROC Project - 14-033C
 For Quarter Ending: 12/31/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	RSM continued reviewing documents and conducted testing in accordance with the execution of our approved workplan. This information included but was not limited to disbursements.	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	Not applicable. Procurement testing and reviews are complete.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	We have performed detailed inspection of 15 of 15 construction (17-006X), and 58 of 58 engineering (13-006B) contractors project pay applications/invoices in line with our approved worksteps. This includes testing for compliance with Buy America and prevailing wage.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	Our correspondence with key stakeholders (including NJT Capital Programs, NJT Office of Business Development), requests and review of source documents all contribute to preventing and detecting waste, fraud and abuse.	
19.	Provide details of any integrity issues/findings	None.	
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None.	
21.	Provide details on any other items of note that have occurred in the past quarter	None.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.	
C. Miscellaneous			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	For the period October 1, 2023 - December 30, 2023, there were no hours incurred.	
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None.	

State of New Jersey
 Department of the Treasury
 Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP
 Engagement: MMC ROC Project - 14-033C
 For Quarter Ending: 12/31/2023

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
	Name of Integrity Monitor: Name of Report Preparer: Signature: Date:	RSM US LLP David Luker  31-Dec-23	