

Thacher Associates LLC
Work Authorization NO. 2
Integrity Oversight Monitoring Services for BEM
Environmental Services for the Superstorm Sandy
Program

Firm Name: Contract No. 14-033-D
New Jersey Transit P.O. No. B-51391-001
Engagement: (Line No. 3)
For Quarter Ending: 12/31/2024

No.	Recipient Data Elements	Response	Comments
A. General Info			
1.	Recipient of funding	New Jersey Transit Corporation	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3.	State Funding (if applicable)	New Jersey Transportation Trust Fund (TTF)	
4.	Award Type	FTA - Public Transportation Emergency Relief Program	
5.	Award Amount	\$18,995,140.06	
6.	Contract/Program Person/Title	Barbara Geary - Chief Procurement Officer	
7.	Brief Description, Purpose and Rationale of Project/Program	This project consists of providing environmental consulting services over Superstorm Sandy Recovery and NJ TRANSIT Resiliency Program.	
8.	Contract/Program Location	Services to Programs and Projects in various locations	
9.	Amount Expended to Date	\$19,549,639.23	
10.	Amount Provided to other State or Local Entities	None	
11.	Completion Status of Contract or Program	Ongoing	
12.	Expected Contract End Date/Time Period	December 2025	
B. Monitoring Activities			
13.	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.	
14.	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Thacher Associates ("TA") conducted additional review of BEM Invoice NJT01044R2-95.	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	Not applicable.	
16.	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	See Item 14 for IOM review activities.	
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	See Item 14 for IOM review activities.	
18.	Description of quarterly activity to prevent and detect waste, fraud and abuse.	See Item 14 for IOM review activities.	
19.	Provide details of any integrity issues/findings	No findings.	

Thacher Associates LLC
Work Authorization NO. 2
Integrity Oversight Monitoring Services for BEM
Environmental Services for the Superstorm Sandy
Program


Firm Name: Contract No. 14-033-D

New Jersey Transit P.O. No. B-51391-001

Engagement: (Line No. 3)

For Quarter Ending: 12/31/2024

No.	Recipient Data Elements	Response	Comments
20.	Provide details of any work quality or safety/environmental/historical preservation issue(s).	No findings.	
21.	Provide details on any other items of note that have occurred in the past quarter	Not applicable.	
22.	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.	
C. Miscellaneous			
23.	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	Please see attachment.	
24.	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None.	

Name of Integrity Monitor: Thacher Associates LLC
Name of Report Preparer: Michael Bernstein
Signature: 
Date: March 31, 2025

Thacher Associates LLC
Work Authorization NO. 2
Integrity Oversight Monitoring Services for BEM
Environmental Services for the Superstorm Sandy

Firm Name:	Program
Engagement:	New Jersey Transit P.O. No. B-51391-001
For Quarter Ending:	12/31/2024

Attachment for Question #23

Timekeeper	Hours
Bruce Archer	10.50
Chris Ward	-
Deborah Thangam	-
Karmen Naidoo	-
Kevin Mullins	-
Kyle Paul	-
Margaret Rose	-
Martin Aronchick	-
Michael Bernstein	4.25
Robert Thompson	5.00
Sherry Chang	-
Stephen Brenker	-
Scott Millman	-
Steven Mania	-
Roland Jones	-
Adam Otero	-
Kevin Boyce	-
Stephanie Segarra	-
	19.75