Firm Name:	RSM US LLP
Engagement:	MMC ROC Project - 14-033C
For Quarter Ending:	06/30/2025

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
A.	General Info		
1	Recipient of funding	New Jersey Transit Corporation	
2	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3	State Funding (if applicable)	Transportation Trust Fund \$8,821,158.91	The \$8,821,158.91 is no longer accurate. Over the course of the project NJT has been successful in applying for and receiving other federal funding to replace the TTF. As of June 30th, 2022 the total TTF is \$4,807,199.95
4	Award Type	Federal Transit Administration Public Transportation Emergency Relief Program	Emergency Relief Program: \$22, 915,000. FTA Section 5337 funding: \$6,855,944. FTA Section 5307 funding: \$1,088,056.
5	Award Amount	\$22,915,000.00	The federal funding is now \$30,859,000.00
6	Contract/Program Person/Title	Barbara Geary, Chief Procurement Officer	
7	Brief Description, Purpose and Rationale of Project/Program	This project is for design and installation of systems and devices to prevent or reduce water from entering the Meadows Maintenance Complex (MMC) buildings and the Rail Operations Center (ROC). These resilience improvements will protect ROC and MMC facilities during storms so that they can continue to operate normally, or to allow the rapid resumption of services once a storm is over. The project includes design, project administration, construction, and the purchase of necessary equipment and materials.	
8	Contract/Program Location	NJ TRANSIT Meadows Maintenance Complex (MMC), Kearny, New Jersey	
9	Amount Expended to Date	\$38,053,077.89	\$357,129,412.19 was erroneously entered on the 3/31/25 report. \$38,053,077.89 is the accurate total for expended to date.
10	Amount Provided to other State or Local Entities	None	
11	Completion Status of Contract or Program	Complete, final report issued to NJT Internal Audit on 3/31/2025.	
12	Expected Contract End Date/Time Period	December 2022	

Firm Name:	RSM US LLP	
Engagement:	MMC ROC Project - 14-033C	
For Quarter Ending:	06/30/2025	

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/ programs funded by the Disaster Relief Appropriations Act.

COII	ontracts/ programs funded by the Disaster Relief Appropriations Act.				
	No. Recipient Data Elements Response Comments				
В.	Monitoring Activities				
13	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.			
14	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	None.			
15	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	None.			
16	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	Not applicable. Procurement testing and reviews are complete.			
17	Have payment requisitions in connection with the contract/program been reviewed? Please describe	Not applicable. Disbursement testing and reviews are complete.			
18	Description of quarterly activity to prevent and detect waste, fraud and abuse.	None.			
19	Provide details of any integrity issues/findings	None.			
20	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None.			
21	Provide details on any other items of note that have occurred in the past quarter	None.			
	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.			
C.	Miscellaneous				
23		For the period April 1, 2025 through June 30, 2025, there were no hours incurred.			
24	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	This will be the last quarterly report for MMC ROC.			

State of New Jersey
Department of the Treasury
Integrity Oversight Monitoring Reporting Model

Firm Name:	RSM US LLP	
Engagement:	MMC ROC Project - 14-033C	
For Quarter Ending:	06/30/2025	

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/ programs funded by the Disaster Relief Appropriations Act.

No. Recipient Data Elements	Response	Comments	
Name of Integrity Monitor:	RSM US LLP		
Name of Report Preparer:	David Luker		
Signature:	Joseph John		
Date:	10/1/2025		