| Firm Name:          | RSM US LLP                 |  |
|---------------------|----------------------------|--|
| Engagement:         | Hoboken Projects - 14-033C |  |
| For Quarter Ending: | 09/30/2021                 |  |

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

| _   | Disaster Relief Appropriations Act.                         |   |          |
|-----|---|---|----------|
| No. | Recipient Data Elements                                     | Response  | Comments |
| Α.  | General Info  |   |          |
|     |   |   |          |
| 1.  | Recipient of funding  | New Jersey Transit Corporation  |          |
| 2.  | Federal Funding Agency? (e.g. HUD, FEMA)                    | Federal Transit Administration  |          |
| 3.  | State Funding (if applicable)                               | \$2,554,485.20 Transportation Trust Fund<br>\$3,904,061.37 Port Authority of New York & New Jersey  |          |
| 4.  | Award Type  | Federal Transit Administration- Public Transportation Emergency Relief Program  |          |
| 5.  | Award Amount  | \$111,725,331   |          |
| 6.  | Contract/Program Person/Title                               | Ronald Hovey, Senior Director, Construction Management  |          |
|     | Brief Description, Purpose and Rationale of Project/Program | Provide Integrity Oversight Monitoring services for the following projects:  NJT00850: This project is for the design and construction of repairs and modifications to selected equipment, systems, and facilities in the Hoboken Terminal that were damaged during Superstorm Sandy.  NJT00849/NJT00851: This project is for the design and construction of repairs, restoration, and resiliency to the Hoboken Yard Signal Power Distribution System and Yard/Wayside Power Distribution Systems. |          |
| 8.  | Contract/Program Location                                   | Hoboken Terminal<br>One Hudson Place<br>Hoboken, NJ   |          |
| 9.  | Amount Expended to Date                                     | Hoboken Yard - Wayside Power Repair \$ 3,871,912.36<br>Hoboken Yard - Boiler for Building Repair \$17,346,431.24  |          |
| 10. | Amount Provided to other State or Local Entities            | None  |          |
| 11. | Completion Status of Contract or Program                    | In Progress   |          |
| 12. | Expected Contract End Date/Time Period                      | May 2024  |          |
| В.  | Monitoring Activities                                       |   |          |

| Firm Name:          | Firm Name: RSM US LLP      |  |
|---------------------|----------------------------|--|
| Engagement:         | Hoboken Projects - 14-033C |  |
| For Quarter Ending: | 09/30/2021                 |  |

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

|     | isaster Relief Appropriations Act.  |   |          |  |
|-----|---|---|----------|--|
| No. | Recipient Data Elements   | Response  | Comments |  |
| 13. | If FEMA funded, brief description of the status of the project worksheet and its support.   | Not applicable.   |          |  |
| 14. | Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed) | Preparation and submission of bi-weekly status updates and monthly Form E.  RSM obtained and reviewed project documentation in accordance with the execution of our approved workplan (approved September 27, 2019).  |          |  |
| 15. | Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.                 | RSM continued reviewing documents and conducting testing in accordance with the execution of our approved workplan. This information included but was not limited to:  - DBE Subcontractor invoices - Design invoices - Procurement - Disbursements - Buy America         |          |  |
| 16. | Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.                                   | We conducted testing in accordance with our workplan related to grant management, disbursements, procurement, DBE, and change orders.   |          |  |
| 17. | Have payment requisitions in connection with the contract/program been reviewed? Please describe  | We have performed detailed inspection of 18 of 18 construction (17-022X) and 45 of 45 engineering (13-006C) contractors project pay applications/invoices in line with our approved worksteps. This includes testing for compliance with Buy America and prevailing wage. |          |  |
| 18. | Description of quarterly activity to prevent and detect waste, fraud and abuse.   | Our meetings with key stakeholders (including NJT Capital Programs and Procurement), requests and review of source documents all contribute to preventing and detecting waste, fraud and abuse.   |          |  |
| 19. | Provide details of any integrity issues/findings  | None.   |          |  |
| 20. | Provide details of any work quality or safety/environmental/historical preservation issue(s).   | Due to COVID-19, our communications and attendance at meetings was conducted virtually.   |          |  |
| 21. | Provide details on any other items of note that have occurred in the past quarter   | None.   |          |  |
| 22. | Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters   | Not applicable.   |          |  |
| C.  | Miscellaneous   |   |          |  |

| Firm Name:          | Firm Name: RSM US LLP      |  |
|---------------------|----------------------------|--|
| Engagement:         | Hoboken Projects - 14-033C |  |
| For Quarter Ending: | 09/30/2021                 |  |

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the Disaster Relief Appropriations Act.

| No. | Recipient Data Elements   | Response  | Comments |
|-----|---|---|----------|
| 23. | ,   | For the period July 1, 2021 - September 30, 2021, the following individuals have expended a total of 214.9 hours. |          |
|     |   | Name:   |          |
|     |   | David Luker   |          |
|     |   | Rita Chevalier<br>Matthew Blondell  |          |
|     |   | Ryan Daly   |          |
|     |   | Sam Grosoff   |          |
|     |   | Sean McCarter   |          |
|     |   | Devann Marchand   |          |
|     |   |   |          |
|     |   |   |          |
|     | Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program. | None.   |          |

| Name of Integrity Monitor: | RSM US LLP  |
|----------------------------|-------------|
| Name of Report Preparer:   | David Luker |
| Signature:                 | Forther     |
| Date:                      | 31-Dec-21   |