

State of New Jersey  
Department of the Treasury  
Integrity Oversight Monitoring Reporting Model

Firm Name: **RSM US LLP**  
Engagement: **Hoboken Projects - 14-033C**  
For Quarter Ending: **December 31, 2024**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
<b>A</b>	<b>General Info</b>		
1	Recipient of funding	New Jersey Transit Corporation	
2	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Transit Administration	
3	State Funding (if applicable)	\$2,554,485.20 Transportation Trust Fund \$3,904,061.37 Port Authority of New York & New Jersey	
4	Award Type	Federal Transit Administration- Public Transportation Emergency Relief Program	
5	Award Amount	\$111,725,331.00	
6	Contract/Program Person/Title	Barbara Geary, Chief Procurement Officer	
7	Brief Description, Purpose and Rationale of Project/Program	Provide Integrity Oversight Monitoring services for the following projects:  NJT00850: This project is for the design and construction of repairs and modifications to selected equipment, systems, and facilities in the Hoboken Terminal that were damaged during Superstorm Sandy.  NJT00849/NJT00851: This project is for the design and construction of repairs, restoration, and resiliency to the Hoboken Yard Signal Power Distribution System and Yard/Wayside Power Distribution Systems.	
8	Contract/Program Location	Hoboken Terminal One Hudson Place Hoboken, NJ	
9	Amount Expended to Date	\$71,584,080.74	NJT00849 Wayside Power Repair - \$35,675,130.67 NJT00850 Boiler for Building Repair - \$17,920,626.20 NJT00851 Signal Power Repair - \$17,988,323.87
10	Amount Provided to other State or Local Entities	None	
11	Completion Status of Contract or Program	In Progress	

State of New Jersey  
Department of the Treasury  
Integrity Oversight Monitoring Reporting Model

Firm Name: **RSM US LLP**  
Engagement: **Hoboken Projects - 14-033C**  
For Quarter Ending: **December 31, 2024**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
12	Expected Contract End Date/Time Period	NJT00850 - June 2024 NJT00849/851 - October 2027	
<b>B Monitoring Activities</b>			
13	If FEMA funded, brief description of the status of the project worksheet and its support.	Not applicable.	
14	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Preparation and submission of bi-weekly status updates and monthly DBE reporting (formally Form E).  RSM obtained and reviewed project documentation in accordance with the execution of our approved workplans (Signal Power Repair and Boiler and Terminal Repair approved September 27, 2019, and Wayside Power Repair approved December 14, 2021).	
15	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	RSM continued reviewing documents and conducting testing in accordance with the execution of our approved workplan. This information included but was not limited to:  <ul style="list-style-type: none"> <li>- Notice of Proposed Change / Change Order Review</li> <li>- Disadvantaged Business Enterprises</li> <li>- Disbursements / Buy America</li> <li>- Fieldwork Construction</li> <li>- Grant Management</li> <li>- Subcontractors</li> <li>- Construction Progress Meetings</li> </ul>	
16	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	We conducted testing in accordance with our workplan related to disbursements, procurement, grant management, fieldwork construction, claims management, and change orders.	

State of New Jersey  
Department of the Treasury  
Integrity Oversight Monitoring Reporting Model

Firm Name: **RSM US LLP**  
Engagement: **Hoboken Projects - 14-033C**  
For Quarter Ending: **December 31, 2024**

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.


No.	Recipient Data Elements	Response	Comments
17	Have payment requisitions in connection with the contract/program been reviewed? Please describe	<p>For the Boiler and Terminal Repair project, we have performed detailed inspection of 25 of 25 construction (17-022X) and 45 of 45 engineering (13-006C) contractors project pay applications/invoices in line with our approved worksteps. This includes testing for compliance with Buy America and prevailing wage.</p> <p>For the Signal Power Repair and Wayside Power Repair project, we have performed detailed inspection of 9 of 9 project management (19-048) and 27 of 27 construction (21-004X), and 18 of 18 engineering (13-006C) contractors project pay applications/invoices in line with our approved worksteps. This includes testing for compliance with Buy America and prevailing wage.</p>	
18	Description of quarterly activity to prevent and detect waste, fraud and abuse.	Our meetings with key stakeholders (including NJT Capital Programs and Procurement), site visit(s), attendance at bi-weekly project status meetings, and requests and review of source documents all contribute to preventing and detecting waste, fraud and abuse.	
19	Provide details of any integrity issues/findings	None.	
20	Provide details of any work quality or safety/environmental/historical preservation issue(s).	None.	
21	Provide details on any other items of note that have occurred in the past quarter	None.	
22	Provide details of any actions taken to remediate waste, fraud and abuse noted in past quarters	Not applicable.	
<b>C</b>	<b>Miscellaneous</b>		

State of New Jersey  
Department of the Treasury  
Integrity Oversight Monitoring Reporting Model

Firm Name: RSM US LLP  
Engagement: Hoboken Projects - 14-033C  
For Quarter Ending: December 31, 2024

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/ contracts/ programs funded by the Disaster Relief Appropriations Act.

No.	Recipient Data Elements	Response	Comments
23	Attach a list of hours and expenses incurred to perform your quarterly integrity monitoring review	For the period October 1, 2024 through December 31, 2024, the following individuals have expended a total of 23.25 hours.  Name: Stephanie Tantillo Taylor Masten Marcelo Fuentes (MBE Subcontractor) Michael Mudalel (MBE Subcontractor)	
24	Add any item, issue or comment not covered in previous sections but deemed pertinent to monitoring program.	None.	

Name of Integrity Monitor:	RSM US LLP
Name of Report Preparer:	David Luker
Signature:	
Date:	3/14/2025