

New Jersey Department of Transportation Vertical Underclearance As-Built Report

Project Name: Rt. 80 Roadway Improvements Contract "B"

DP File No.: 10555

Prepared By: _____
Name
Signature

Date: 6/12/2010

Resident Engineer: _____
Name
Signature

Date: 6/12/2010 Phone No.: 609-530-0001

Structure No.	Description	Roadway under Structure	Travel Direction	Vertical Under Clearance (in feet)							
				Left Curb/Edge	Left Shoulder	Lane Line 1	Lane Line 2	Lane Line 3	Lane Line 4	Right Shoulder	Right Curb/Edge
1234567	Ramp A over Rt. 80	Rt. 80 Express	EB	17.8	n/a	17.8	17.6	n/a	n/a	17.6	17.6
1234567	Ramp A over Rt. 80	Rt. 80 Express	WB	17.8	n/a	17.8	17.9	n/a	n/a	17.9	17.9
1234987	Overhead Sign Structure	Rt. 80 Local	EB	19.3	19.2	19.0	n/a	n/a	n/a	n/a	n/a
8765432	Oak Rd over Rt. 80	Rt. 80 Local	EB	16.6	16.6	16.6	16.7	16.8	n/a	16.8	16.8
8765432	Oak Rd over Rt. 80	Rt. 80 Express	EB	16.4	16.5	16.5	16.6	n/a	n/a	n/a	n/a
8765432	Oak Rd over Rt. 80	Rt. 80 Local	WB	16.6	16.6	16.6	16.6	16.8	n/a	16.7	16.7
8765432	Oak Rd over Rt. 80	Rt. 80 Express	WB	16.6	16.6	16.8	16.8	n/a	n/a	n/a	n/a
5432123	Rt. 80 over CR 600	CR 600	NB	18.3	18.3	18.2	n/a	n/a	n/a	n/a	n/a
5432123	Rt. 80 over CR 600	CR 600	SB	18.3	18.3	18.1	n/a	n/a	n/a	n/a	n/a

With this report, provide a sketch showing the road configuration/lane line numbering and location of measurements for each structure